

ARM-2506 | PCO-006

Commercial working file - Eastbank Data Hall Cooling Expansion

Prepared by	Commercial Management with Project Accounting
Cutoff	June 30, 2026
Project manager	Priya Raman
Commercial status	Pricing
Purpose	Internal commercial working file; estimate and excerpts only

Folder note

Working copies assembled from the materials retained in the commercial folder through June 30. Document dates and titles are reproduced below.

Document index

2026-06-04	Design bulletin DB-27
2026-06-11	Subcontractor quote
2026-06-21	PCO draft
2026-06-29	OAC meeting

Attachment A - pricing / cost build-up (working)

Copied from the commercial estimate. This page contains internal allowances and rounding; it is not customer-facing pricing and does not establish entitlement.

Cost code / work package	Labor	Material / sub	OH / markup	Working total
Electrical feeder redesign	\$32,000	\$94,000	\$12,600	\$138,600
Controls integration	\$28,000	\$19,000	\$4,700	\$51,700
Engineering and schedule support	\$17,000	\$—	\$2,700	\$19,700
Cost estimate total	\$77,000	\$113,000	\$20,000	\$210,000

Loose estimate notes

Labor productivity assumes uninterrupted access. Freight and escalation were carried from the 6/21 estimate. One subcontract quote expired at month end. Current vendor quotes and field records control.

Attachment B/C - correspondence and field record excerpts

EXCERPTS RETAINED IN WORKING FILE

2026-06-04 Design bulletin DB-27	Engineer revised chiller feeder and controls interface requirements.
2026-06-11 Subcontractor quote	Prime Electric submitted revised material and labor pricing.
2026-06-21 PCO draft	ARM pricing compiled at \$296,000 including markup and schedule impact.
2026-06-29 OAC meeting	Technical approach works. Owner and engineer will return the responsibility markup; contractor to update pricing after allocation.