

ARM-2417 | PCO-017

Commercial working file - Cascade Health Ambulatory Pavilion

Prepared by	Commercial Management with Project Accounting
Cutoff	June 30, 2026
Project manager	Maya Chen
Commercial status	Submitted
Purpose	Internal commercial working file; estimate and excerpts only

Folder note

Working copies assembled from the materials retained in the commercial folder through June 30. Document dates and titles are reproduced below.

Document index

2026-06-09	Coordination meeting
2026-06-14	ARM estimate
2026-06-17	PCO submission
2026-06-27	Owner email

Attachment A - pricing / cost build-up (working)

Copied from the commercial estimate. This page contains internal allowances and rounding; it is not customer-facing pricing and does not establish entitlement.

Cost code / work package	Labor	Material / sub	OH / markup	Working total
Night-shift field labor / premium	\$128,400	\$-	\$12,840	\$141,240
Supervision and coordination	\$58,400	\$-	\$5,840	\$64,240
Containment and temporary logistics	\$9,000	\$44,750	\$4,475	\$58,225
Commissioning and close support	\$6,200	\$3,700	\$395	\$10,295
Cost estimate total	\$202,000	\$48,450	\$24,550	\$275,000

Loose estimate notes

Labor productivity assumes uninterrupted access. Freight and escalation were carried from the 6/21 estimate. One subcontract quote expired at month end. Current vendor quotes and field records control.

Attachment B/C - correspondence and field record excerpts

EXCERPTS RETAINED IN WORKING FILE

2026-06-09 Coordination meeting	Owner team requested an after-hours phasing alternative for occupied OR areas.
2026-06-14 ARM estimate	Operations quantified premium supervision, night differential and temporary containment.
2026-06-17 PCO submission	ARM transmitted \$382,000 pricing with exclusions and a 21-day validity period.
2026-06-27 Owner email	Thanks - facilities and the CM are reviewing the alternate. Please hold the 21-day pricing while that review is completed.