

Subcontract Credit Memorandum

Northline Cold Storage Expansion | ARM-2409 | Subcontract SC-2409-03

Document number	CCS-CM-0629-17
Document date	June 30, 2026
From	Cascade Concrete Systems, LLC
To	Alder Ridge Mechanical, Inc.
Reference	Field-rework resolution / Payment Application 14
Commercial Records received	July 2, 2026 at 07:41 PT

Credit detail

Cascade Concrete Systems issues this \$27,000 credit against amounts previously billed under Payment Application 14 for hanger, support, and related corrective work completed through June 20. The work is associated with field reports FR-2409-118 through FR-2409-121.

Credit item	Reference	Amount
Hanger and support corrective labor	FR-2409-118 / 119	(\$18,000)
Field supervision and equipment participation	FR-2409-120	(\$6,000)
Closeout and site coordination participation	FR-2409-121	(\$3,000)
Credit memorandum total	CCS-CM-0629-17	(\$27,000)

Application

Apply this memorandum against the next amount otherwise payable under Payment Application 14. It documents the previously billed portion of the parties' June 29 field-rework resolution; the unbilled-balance portion is documented in that resolution. This memorandum forms part of that resolution and is not independently effective before the conditions stated there are satisfied.

Stored Material Release

Riverton Civic Center HVAC Renewal | ARM-2403 | Purchase order PO-2403-091

Document date	June 30, 2026
From	Northwest Air Systems Supply
To	Alder Ridge Mechanical, Inc.
Record type	Warehouse release acknowledgment
Contract-file scan	Received July 2, 2026 at 07:48 PT

Acknowledgment

Northwest Air Systems Supply confirms release of the tagged stored-material lot for project delivery. This record confirms custody and release timing; pricing and invoicing remain governed by the purchase order and vendor bill.

Resolution of Field Rework Costs

Northline Cold Storage Expansion | ARM-2409 | Subcontract SC-2409-03

Document date	June 29, 2026
From	Cascade Concrete Systems, LLC
To	Alder Ridge Mechanical, Inc.
Project reference	PCO-011 / freezer-slab mechanical rework
Contract-file scan	Received July 2, 2026 at 08:05 PT

Agreed participation

Without admitting responsibility for the slab elevations or the full backcharge position, Cascade Concrete Systems, LLC agrees to a fixed \$72,000 adjustment for the hanger, support, and related mechanical-rework package identified in field reports FR-2409-118 through FR-2409-121. Of that amount, \$27,000 applies against work previously billed through Payment Application 14 under credit memorandum CCS-CM-0629-17, and \$45,000 reduces the remaining unbilled subcontract balance.

The reduction will become effective only when an authorized representative of each party has signed below, Alder Ridge Mechanical releases the listed package, the fully executed document is returned to both parties, and Cascade delivers credit memorandum CCS-CM-0629-17 to Alder Ridge Mechanical Commercial Records. Once effective, the credit memorandum and remaining-balance reduction will be reflected in the next subcontract payment application.

Items not resolved

Cascade Concrete Systems disputes all other elements of Alder Ridge Mechanical's June 24 working position, including material/equipment effects, supervision, schedule effects, overhead, and markup. This letter is not an agreement on those amounts and does not waive either party's rights regarding them.

Scope limitation. This resolution applies only to the listed field-rework package. It does not resolve the remaining elements of Alder Ridge Mechanical's June 24 working position or any unrelated subcontract matter.

Document control

Original retained	Cascade Concrete Systems correspondence file
Distribution	Project executive; ARM commercial manager; project manager
Commercial processing	Apply CCS-CM-0629-17 and the remaining-balance reduction to the next payment application.
Scope retained	Field reports FR-2409-118 through FR-2409-121 and June correspondence.

Cascade Concrete Systems, LLC	Alder Ridge Mechanical, Inc.
/s/ Elena Marquez, Project Executive June 29, 2026	/s/ Marcus Webb, Commercial Manager June 30, 2026

Controls Start-up Record Routing

Summit Surgical Center Central Plant | ARM-2522 | Subcontract SC-2522-11

Document date	July 1, 2026
From	Prime Electric & Controls
To	Alder Ridge Mechanical, Inc.
Record type	Start-up record transmittal
Contract-file scan	Received July 2, 2026 at 08:12 PT

Records transmitted

The attached start-up sheets and device checklists cover controls work performed through June 30. The transmittal is for project closeout records and does not change the subcontract amount or authorize additional work.

Field Fabrication Release

Northline Cold Storage Expansion | ARM-2409 | PO-2409-117

Document date	June 21, 2026
From	Rogue Valley Sheet Metal Fabrication - Bend LLC
To	Alder Ridge Mechanical, Inc.
Record type	Field fabrication and installation release
Contract-file scan	Received July 2, 2026 at 08:19 PT

Released work

Proceed with the field-fit hanger relocation and spool refabrication package for the Northline freezer-slab corrective work. Coordinate the work to field reports FR-2409-118 through FR-2409-121.

Released item	Field window	Release value
Hanger relocation and spool refabrication	June 22-28	\$28,800
Field equipment, lifting and material handling	June 22-28	\$11,400
After-hours delivery and final site coordination	July 2 night shift	\$6,600
Release total		\$46,800

Release administration

Rogue Valley may submit progress invoices against the released PO value. Alder Ridge acceptance remains by completed line item and field ticket under PO-2409-117; payment remains subject to project-manager approval.